

Beccun infrastructure ltd

Project Name :- Beccun lifestyle,Kompally

Block A Scheduling

Sr. No.	Description	Units	Qty.	Planned		Days	Remarks
1	Finishes works up to G+7 floors						
1	Ground Floor						
	Brick work			01.11.2023	25.11.2023	25	
	Electrical Pipe Conducting work			05.11.2023	25.11.2023	21	
	Int.Plastering 1st & 2nd coat			15.11.2023	10.12.2023	26	
	Flooring			05.12.2023	23.12.2023	19	
	Doors & Windows			10.12.2023	25.12.2023	16	
	primer, Putty, Paint			20.12.2023	20.01.2024	32	
	Water proofing			15.12.2023	23.12.2023	9	
	Plumbing work			03.12.2023	20.12.2023	18	
	Wiring, Switch plate, DB			22.12.2023	08.01.2024	20	
	CP & Sanitary Fittings			23.01.2024	14.02.2024	23	
2	First Floor						
	Brick work			20.11.2023	15.12.2023	26	
	Electrical Pipe Conducting work			26.11.2023	10.12.2023	15	
	Int.Plastering 1st & 2nd coat			08.12.2023	30.12.2023	23	
	Flooring,Dado,kitchen platform			15.12.2023	03.01.2024	20	
	Doors & Windows			24.12.2023	05.01.2024	13	
	primer, Putty, Paint			15.01.2024	04.02.2023	21	
	Water proofing			28.12.2023	17.01.2024	21	
	Plumbing work			14.12.2023	03.01.2024	21	
	Wiring, Switch plate, DB			05.01.2024	28.01.2024	24	
	CP & Sanitary Fittings			10.02.2024	08.03.2024	27	
3	Second Floor						
	Brick work			15.12.2023	14.01.2024	31	
	Electrical Pipe Conducting work			18.12.2023	09.01.2024	23	
	Int.Plastering 1st & 2nd coat			08.01.2024	04.02.2024	25	
	Flooring,Dado,kitchen platform			25.01.2024	13.02.2024	20	
	Doors & Windows			01.02.2024	10.02.2024	10	
	primer, Putty, Paint			10.02.2024	25.02.2024	16	
	Water proofing			14.02.2024	23.02.2024	10	
	Plumbing work			15.01.2024	28.01.2024	14	
	Wiring, Switch plate, DB			25.01.2024	16.02.2024	23	
	CP & Sanitary Fittings			28.02.2024	15.03.2024	16	
4	Third Floor						
	Brick work			15.01.2023	18.02.2024	35	
	Electrical Pipe Conducting work			28.01.2023	11.03.2024	15	
	Int.Plastering 1st & 2nd coat			05.02.2024	04.03.2024	29	
	Flooring,Dado,kitchen platform			24.02.2024	14.03.2024	19	
	Doors & Windows			11.02.2024	26.02.2024	16	
	primer, Putty, Paint			01.03.2024	23.03.2024	23	
	Water proofing			20.02.2024	04.03.2024	13	
	Plumbing work			20.02.2024	03.03.2024	12	
	Wiring, Switch plate, DB			25.02.2024	08.03.2024	12	
	CP & Sanitary Fittings			15.03.2024	28.03.2024	14	

5 Fourth Floor						
Steel Binding &Shuttering work for columns			01.12.2023	14.12.2023	14	
Slab & Beams ,Steel Binding &Shuttering			12.12.2023	31.12.2023	20	
Electrical Conducting for slab			28.12.2023	02.01.2024	6	
concrete			03.01.2024	03.01.2024	1	
Brick work			15.02.2023	14.03.2024	28	
Electrical Pipe Conducting work			10.03.2023	24.03.2024	15	
Int.Plastering 1st & 2nd coat			01.03.2024	25.03.2024	25	
Flooring,Dado,kitchen platform			18.03.2024	06.04.2024	20	
Doors & Windows			01.04.2024	08.04.2024	8	
primer, Putty, Paint			25.03.2024	13.04.2024	20	
Water proofing			16.03.2024	28.03.2024	13	
Plumbing work			17.03.2024	26.03.2024	10	
Wiring, Switch plate, DB			15.03.2024	28.03.2024	14	
CP & Sanitary Fittings			18.03.2024	30.03.2024	13	
6 Fifth Floor						
Steel Binding &Shuttering work for columns			04.01.2024	17.01.2024	14	
Slab & Beams ,Steel Binding &Shuttering			15.01.2024	04.02.2024	21	
Electrical Conducting for slab			03.02.2024	06.03.2024	32	
concrete			07.03.2024	07.03.2024	1	
Brick work			20.03.2023	15.04.2024	26	
Electrical Pipe Conducting work			08.04.2023	15.04.2024	8	
Int.Plastering 1st & 2nd coat			01.04.2024	20.04.2024	20	
Flooring,Dado,kitchen platform			10.04.2024	23.04.2024	14	
Doors & Windows			20.04.2024	28.04.2024	9	
primer, Putty, Paint			11.04.2024	28.04.2024	18	
Water proofing			01.04.2024	09.04.2024	9	
Plumbing work			08.04.2024	26.04.2024	19	
Wiring, Switch plate, DB			01.04.2024	17.04.2024	17	
CP & Sanitary Fittings			02.04.2024	27.04.2024	26	
7 Sixth Floor						
Steel Binding &Shuttering work for columns			08.03.2024	17.03.2024	10	
Slab & Beams ,Steel Binding &Shuttering			15.03.2024	04.04.2024	21	
Electrical Conducting for slab			01.04.2024	05.04.2024	5	
concrete			06.04.2024	06.04.2024	1	
Brick work			10.04.2023	06.05.2024	27	
Electrical Pipe Conducting work			02.05.2023	10.05.2024	9	
Int.Plastering 1st & 2nd coat			15.04.2024	10.05.2024	26	
Flooring,Dado,kitchen platform			20.04.2024	15.05.2024	26	
Doors & Windows			05.05.2024	16.05.2024	12	
primer, Putty, Paint			25.04.2024	10.05.2024	16	
Water proofing			15.04.2024	22.04.2024	8	
Plumbing work			18.04.2024	12.05.2024	25	
Wiring, Switch plate, DB			17.05.2024	24.05.2024	8	
CP & Sanitary Fittings			15.04.2024	27.05.2024	43	
8 Seventh Floor						
Steel Binding &Shuttering work for columns			08.04.2024	15.04.2024	12	
Slabs & Beams ,Steel Binding &Shuttering			14.04.2024	09.05.2024	19	
Electrical Conducting for slab			07.05.2024	09.05.2024	4	
concrete			10.05.2024	10.05.2024	1	
Brick work			17.05.2023	08.06.2024	27	
Electrical Pipe Conducting work			10.05.2023	25.05.2024	16	
Int.Plastering 1st & 2nd coat			10.06.2024	08.07.2024	29	

	Flooring,Dado,kitchen platform			20.06.2024	12.07.2024	23	
	Doors & Windows			05.07.2024	15.07.2024	11	
	primer, Putty, Paint			20.06.2024	15.07.2024	26	
	Water proofing			15.06.2024	04.07.2024	20	
	Plumbing work			18.06.2024	12.07.2024	25	
	Wiring, Switch plate, DB			12.06.2024	15.07.2024	34	
	CP & Sanitary Fittings			15.06.2024	15.07.2024	31	
9	Eighth Floor Slab						
	Steel Binding &Shuttering work for columns			11.05.2024	22.05.2024	12	
	Slabs & Beams ,Steel Binding &Shuttering			18.05.2024	12.06.2024	26	
	Electrical Conducting for slab			10.06.2024	14.06.2024	5	
	concrete			15.06.2024	15.06.2024	1	
	Brick work			25.06.2023	22.07.2024	20	
	Electrical Pipe Conducting work			05.07.2023	20.07.2024	16	
	Int.Plastering 1st & 2nd coat			10.07.2024	05.08.2024	26	
	Flooring,Dado,kitchen platform			20.07.2024	15.08.2024	27	
	Doors & Windows			10.08.2024	22.08.2024	13	
	primer, Putty, Paint			10.08.2024	05.09.2024	27	
	Water proofing			15.07.2024	28.07.2024	14	
	Plumbing work			18.07.2024	08.08.2024	24	
	Wiring, Switch plate, DB			16.07.2024	15.08.2024	31	
	CP & Sanitary Fittings			18.07.2024	15.08.2024	29	
10	Ninth Floor slab						
	Steel Binding &Shuttering work for columns			16.06.2024	26.06.2024	11	
	Slabs & Beams ,Steel Binding &Shuttering			20.06.2024	08.07.2024	19	
	Electrical Conducting for slab			05.07.2024	11.07.2024	7	
	concrete			12.07.2024	12.07.2024	1	
	Brick work			25.07.2023	22.08.2024	29	
	Electrical Pipe Conducting work			15.08.2023	03.09.2024	20	
	Int.Plastering 1st & 2nd coat			10.08.2024	15.09.2024	37	
	Flooring,Dado,kitchen platform			20.08.2024	18.09.2024	30	
	Doors & Windows			15.09.2024	28.09.2024	14	
	primer, Putty, Paint			10.09.2024	05.10.2024	26	
	Water proofing			18.08.2024	03.09.2024	17	
	Plumbing work			18.08.2024	15.09.2024	29	
	Wiring, Switch plate, DB			25.08.2024	15.09.2024	22	
	CP & Sanitary Fittings			28.08.2024	18.08.2024	22	
11	Tenth floor slab						
	Steel Binding &Shuttering work for columns			13.07.2024	26.07.2024	14	
	Slabs & Beams ,Steel Binding &Shuttering			22.07.2024	11.08.2024	21	
	Electrical Conducting for slab			08.08.2024	11.08.2024	4	
	concrete			12.08.2024	12.08.2024	1	
	Brick work			28.08.2023	22.09.2024	26	
	Electrical Pipe Conducting work			15.09.2023	08.10.2024	24	
	Int.Plastering 1st & 2nd coat			18.09.2024	22.10.2024	25	
	Flooring,Dado,kitchen platform			02.10.2024	28.10.2024	27	
	Doors & Windows			24.10.2024	03.11.2024	11	
	primer, Putty, Paint			10.10.2024	05.11.2024	27	
	Water proofing			01.10.2024	28.10.2024	28	
	Plumbing work			28.09.2024	20.10.2024	23	
	Wiring, Switch plate, DB			25.09.2024	18.10.2024	24	
	CP & Sanitary Fittings			28.09.2024	18.10.2024	21	
12	lift head Rooms & water tanks			14.08.2024	20.09.2024	38	
13	Top parapet walls			15.09.2024	25.10.2024	41	

14	Common Area up to G+7						
	Staircase Flooring			22.09.2024	18.10.2024	27	
	Staircase Railing			15.10.2024	28.10.2024	14	
	Flooring			25.09.2024	20.10.2024	26	
	wiring & switch plates			20.09.2024	20.10.2024	31	
	Painting			01.10.2024	25.10.2024	25	
15	External Plastering						
	Scaffolding Erection			05.10.2024	25.10.2024	21	
	Plastering			10.10.2024	28.11.2024	49	
16	External Painting			15.11.2024	28.12.2024	44	

Note:- All External Fittings are as per RERA