

# Beccun infrastructure ltd

Project Name :- Beccun lifestyle,Kompally

## Block B Scheduling

Sr. No.	Description	Units	Qty.	Planned		Days	Remarks
<b>1</b>	<b>Finishes works up to G+7 floors</b>						
<b>1</b>	<b>Ground Floor</b>						
	Brick work			—	—		
	Electrical Pipe Conducting work			—	—		
	Int.Plastering 1st & 2nd coat			—	—		
	Flooring			20.10.2023	01.11.2023	13	
	Doors & Windows			02.11.2023	06.11.2023	5	
	primer, Putty, Paint			03.11.2023	15.11.2023	13	
	Water proofing			15.10.2023	26.10.2023	12	
	Plumbing work			18.10.2023	28.10.2023	11	
	Wiring, Switch plate, DB			03.11.2023	15.11.2023	13	
	CP & Sanitary Fittings			18.11.2023	25.11.2023	8	
<b>2</b>	<b>First Floor</b>						
	Brick work			—	—		
	Electrical Pipe Conducting work			—	—		
	Int.Plastering 1st & 2nd coat			—	—		
	Flooring,Dado,kitchen platform			28.10.2023	05.11.2023	9	
	Doors & Windows			04.11.2023	10.11.2023	7	
	primer, Putty, Paint			25.11.23	01.12.2023	8	
	Water proofing			20.10.23	01.11.2023	13	
	Plumbing work			01.11.23	12.11.23	12	
	Wiring, Switch plate, DB			16.11.23	30.11.23	15	
	CP & Sanitary Fittings			25.11.23	05.12.23	11	
<b>3</b>	<b>Second Floor</b>						
	Brick work			—	—		
	Electrical Pipe Conducting work			—	—		
	Int.Plastering 1st & 2nd coat			—	—		
	Flooring,Dado,kitchen platform			01.11.2023	15.11.2023	15	
	Doors & Windows			07.11.2023	15.11.2023	9	
	primer, Putty, Paint			05.12.23	16.12.2023	12	
	Water proofing			28.10.23	10.11.2023	14	
	Plumbing work			05.11.23	16.11.23	12	
	Wiring, Switch plate, DB			22.11.23	02.12.23	12	
	CP & Sanitary Fittings			01.12.23	08.12.23	8	
<b>4</b>	<b>Third Floor</b>						
	Brick work			—	—		
	Electrical Pipe Conducting work			—	—		
	Int.Plastering 1st & 2nd coat			—	—		
	Flooring,Dado,kitchen platform			—	—		
	Doors & Windows			20.11.23	25.11.23	6	
	primer, Putty, Paint			14.12.23	20.12.2023	7	
	Water proofing			—	—		
	Plumbing work			—	—		
	Wiring, Switch plate, DB			28.11.23	05.12.23	9	
	CP & Sanitary Fittings			04.12.23	10.12.23	7	

<b>5</b>	<b>Fourth Floor</b>					
	Brick work			—	—	
	Electrical Pipe Conducting work			—	—	
	Int.Plastering 1st & 2nd coat			—	—	
	Flooring,Dado,kitchen platform			10.11.2023	22.11.2023	13
	Doors & Windows			14.11.2023	24.11.2023	11
	primer, Putty, Paint			09.12.23	20.12.2023	12
	Water proofing			01.11.23	15.11.2023	15
	Plumbing work			08.11.23	20.11.23	13
	Wiring, Switch plate, DB			30.11.23	09.12.23	11
	CP & Sanitary Fittings			03.12.23	11.12.23	9
<b>6</b>	<b>Fifth Floor</b>					
	Brick work			—	—	
	Electrical Pipe Conducting work			—	—	
	Int.Plastering 1st & 2nd coat			—	—	
	Flooring,Dado,kitchen platform			16.11.2023	28.11.2023	13
	Doors & Windows			20.11.2023	30.11.2023	11
	primer, Putty, Paint			15.12.23	22.12.2023	8
	Water proofing			05.11.23	20.11.2023	16
	Plumbing work			10.11.23	24.11.23	15
	Wiring, Switch plate, DB			05.12.23	13.12.23	9
	CP & Sanitary Fittings			08.12.23	15.12.23	8
<b>7</b>	<b>Sixth Floor</b>					
	Brick work			—	—	
	Electrical Pipe Conducting work			—	—	
	Int.Plastering 1st & 2nd coat			—	—	
	Flooring,Dado,kitchen platform			20.11.2023	05.12.2023	16
	Doors & Windows			25.11.2023	07.12.2023	13
	primer, Putty, Paint			18.12.23	03.01.2024	17
	Water proofing			18.11.2021	03.12.2023	16
	Plumbing work			22.11.23	02.12.23	11
	Wiring, Switch plate, DB			10.12.23	23.12.23	14
	CP & Sanitary Fittings			10.12.23	20.12.23	11
<b>8</b>	<b>Seventh Floor</b>					
	Brick work			—	—	
	Electrical Pipe Conducting work			—	—	
	Int.Plastering 1st & 2nd coat			—	—	
	Flooring,Dado,kitchen platform			02.12.2023	17.12.2023	16
	Doors & Windows			05.12.2023	16.12.2023	12
	primer, Putty, Paint			01.01.24	20.1.24	20
	Water proofing			25.11.23	10.12.2023	16
	Plumbing work			28.11.23	10.12.23	13
	Wiring, Switch plate, DB			20.12.23	05.01.24	17
	CP & Sanitary Fittings			18.12.23	05.01.24	19
<b>9</b>	<b>Eighth Floor Slab</b>					
	Steel Binding &Shuttering work for columns			01.11.2023	10.11.2023	10
	Slab & Beams ,Steel Binding &Shuttering			08.11.2023	28.11.2023	21
	Electrical Conducting for slab			16.11.2023	27.11.2023	12
	concrete			28.11.2023	28.11.2023	1
	Brick work			08.12.2023	30.12.2023	23
<b>10</b>	<b>Ninth Floor slab</b>					
	Steel Binding &Shuttering work for columns			29.11.2023	08.12.2023	11
	Slab & Beams ,Steel Binding &Shuttering			05.12.2023	20.12.2023	16
	Electrical Conducting for slab			19.12.2023	21.12.2023	3

	concrete			22.12.2023	22.12.2023	1	
	Brick work			25.12.2023	20.01.2024	27	
<b>11</b>	<b>Tenth floor slab</b>						
	Steel Binding &Shuttering work for columns			23.12.2023	02.01.2024	11	
	Slab & Beams ,Steel Binding &Shuttering			02.01.2024	25.01.2024	24	
	Electrical Conducting for slab			24.01.2024	26.01.2024	3	
	concrete			28.01.2024	29.01.2024	2	
	Brick work			25.01.2024	20.02.2024	27	
<b>12</b>	<b>lift head Rooms &amp; water tanks</b>			30.01.2024	20.02.2024	22	
<b>13</b>	<b>Top parapet walls</b>			05.02.2024	25.02.2024	21	
<b>14</b>	<b>Common Area up to G+7</b>						
	Staircase Flooring			20.11.2023	15.12.2023	26	
	Staircase Railing			15.12.2023	20.12.2023	6	
	Flooring			25.11.2023	20.12.2021	26	
	wiring & switch plates			25.12.2023	20.01.2024	27	
	Painting			25.12.2023	20.01.2024	27	
<b>15</b>	<b>External Plastering</b>						
	Scaffolding Erection			15.01.2023	25.01.2024	11	
	Plastering			20.01.2024	28.02.2024	40	
<b>16</b>	<b>External Painting</b>			25.02.2024	20.03.2024	24	

**Note:- All External Fittings are as per RERA**